



Simply Engineered Better

# START-UP FORM

Date \_\_\_\_\_

Customer \_\_\_\_\_ Phone \_\_\_\_\_

Address \_\_\_\_\_ City \_\_\_\_\_

Model \_\_\_\_\_ Serial# \_\_\_\_\_ Voltage & Phase \_\_\_\_\_

Date of Installation \_\_\_\_\_ Dealer \_\_\_\_\_

Is Equipment Hook Up Complete? \_\_\_\_\_ Electrical \_\_\_\_\_ Plumbing \_\_\_\_\_ Chemicals \_\_\_\_\_

Is Machine Operable? \_\_\_\_\_ When Can Proper Start-Up Be Performed? \_\_\_\_\_

## START-UP & INSTRUCTION CHECKLIST

## INSTRUCTION

- 1.  All packing material removed.
- 2.  Machine is properly leveled & on secure base.
- 3.  Voltage & phase correct.
- 4.  Hot (140°) & cold water supply lines clear, with proper pressure. Adjust mixing valve to achieve 70° rinse temperature.
- 5.  Detergent & sanitizer containers full & in place.
- 6.  All scrap screens in proper place.
- 7.  Tank fill & drains operating properly.
- 8.  Heater control & element functioning correctly. (Check Float Switch)
- 9.  Adjust thermostat to turn on at 145-150°F.
- 10.  Detergent & sanitizer feeders operating correctly.
- 11.  Run machine & check for proper operation,

- 12.  Curtain removal, cleaning & replacement.
- 13.  Tray removal, cleaning & replacement..
- 14.  Voltage & phase correct.
- 15.  Scrap screen removal, cleaning & replacement.
- 16.  Wash arm removal, cleaning & replacement.
- 17.  Rinse arm removal, cleaning & replacement.
- 18.  Drain locations & how to check.
- 19.  Heater control location & setting.
- 20.  Chemical Feeders' location & setting. (Priming Chemical Pumps). It is highly recommended for a qualified Chemical Representative to properly adjust chemical settings.
- 21.  Review cleaning instructions in manual.

**Note:**

- A.  Advise - Warranty void if chemical pumps run dry.
- B.  Advise Customer's Representative as to what warranty includes & does not include.
- C.  The warranty covers 1 year parts and labor.

Remarks: \_\_\_\_\_

Service Agency Name \_\_\_\_\_ Phone \_\_\_\_\_

City \_\_\_\_\_ State \_\_\_\_\_

Technician's Signature \_\_\_\_\_

*I believe that the above has been performed and explained to my satisfaction and that the unit(s) are operating properly.*

Customer's Signature \_\_\_\_\_