

## PRO Rack VHR/NON-VHR Start-up Form

rev. **B** (3.**27**.2020)

	Seria	l Number:	:			N	lodel:	· · · · · · · · · · · · · · · · · · ·			
SET-L	<u>JP</u>	CHECK	THE BO	OXES (	JPON (	COMPLETIC	N:				
	Verify that cold water is attached to the cold water feed for VHR and hot water is connected to the wash tank feed. This must be correct before proceeding.								Technician Only Access Code for MAINT Menu: 9999		
	Check	the interior	ior of the machine and remove any foreign material.						End User and Technician Code		
								gent/Delime: 7777			
	Verify main incoming voltages and make sure it is appropriate based off data plate. Record voltage below:								age below:		
	Once the hig	verified, pow gh leg should	ver on macl d be conne	hine at brocted to L3	eaker or c Bat the di	disconnect. <b>Note</b> sh machine's ma	: If the incoming p in terminal block.	oower supply	has a high leg,		
							L1 to	L2	_ L2 to L3		
	•	the Green Po The HMI d The machir incoming an	isplay will s ne will begi	ay Filling n to fill w	at the top ith water.		et.		L3 to L1		
		L1	,	-			Vash HTR L1	L2	L3		
		er HTR L1					VHR ONLY Heat Pump L1				
	•	display "Re	will shut off ady" when	and the proper to	heat will e emps are	reached per sett	wer float is made ings. with center of top		play will		
OPER	RATIC	<u>N</u>									
	motor		arrow to in	dicate the	e proper r	ve motor. Drive rotation on the re		to indicate pr	oper rotation. Pump		
VHR	ONLY•	the main e Check med plug on the	lectrical ter chanical plu e end of Lo	minal blo g and plu ctite whip	ck, located g connect o.)	d inside the cont tions for Heat Pu	rol cabinet.	s from contro	ect switch side of I panel, and locking		
	Check	for leaks an	d take cori	rective ac	tion if req	quired.					
	•	Valves Tank Seams Drains	S			d setting idle)					
	•	Verify all cu (Usually 5 c	ırtains are i urtains for	n place. (0 44PRO m	Confirm w ore for la		built in by Chamers outside machiners without.				



## PRO Rack VHR/NON-VHR Start-up Form

Seria	al Number: _			_	/lodel:		
the TE	EMPS button. (R		oints. A VHR machin	e s	supplies heat fro	e wrench on the HMI, and then m the the heat pump and the imit trips.)	
•	Allow sufficien	t time for the tank h	eat to reach operation	ng	temperature.		
	Wash Wash	Line - 120°F - 140°F 160°F - 180°F (singl 150°F - 170°F (two t 165°F - 180°F (two t	e tank machine) ank machine)	0	Dual Rinse Cavity Idle Cavity Running Exhaust air	165°F - 180°F (if applicable non-VHR) Around 90°F VHR ONLY 110°F - 130°F VHR ONLY Mid 50°F- mid 70°F VHR ONLY	
VHR ONLY •	To adjust the t  Push on t  At this po  Go to the  Note: He  changed,  wash and  Check fan spec  Set at 15  Note: (High	, keep the "LO" and I the booster. ed settings (Normall % LO and 55% HI fo gh speed may need a	ts MI, and then press M for a passcode. The hange heat set point factory, no adjustm the "HI" temperatur set at factory) 44PRO model, upv adjusting to accomm	ts. ner res	asscode is above nt should be nee s within 3 degree rds of 65% HI on	e. Press Ent.  ded. If temperatures need to be es of each other for both the larger model PRO machines.  mance in some cases)	
☐ Press	the GREEN star	t button on the HMI	display.				
Check	Check the rack is placed inside pressure and v	e load end of dish malve function on valv	ne. Pushing lever sh achine. e screen in Maint/99	ou 999	ld start pump(s) P/VHR/Mod Valv	of dish machine. and drive when rack e Data, record highest values for normal operation. Call	
	Heat Pump P	ressure	Valve	va	lue		
☐ Check	door safety sw	itch by opening doo	; machine should sto	ор	. HMI will display	y Door Open.	
☐ Check	Check the anti-jam drive system (Factory set)						
•	the direction o		pushing on the exi	tε	end will work also	th both hands and pull against o. The conveyor should stop at a	
☐ Check	the Energy Ser	ntinel (idle pump shu	t-off) by inserting a	ra	ck into the load	end of conveyor.	
•	Note: If the pu		out properly, check t	he		hine and contacts rack switch. oad end. Check the Final rinse	
☐ The fir	nal rinse temper	ature must be 180°	195° F.				
•	<ul> <li>Adjust the temperature of the incoming water supply, if necessary.</li> <li>Adjust the booster temperature setting if necessary.</li> <li>VHR ONLY</li> <li>Make sure cold water supply is connected to VHR portion of machine (50°- 70° water is ideal)         Note: Final rinse reading may not correlate directly to Booster Heat SP settings. Setting too high of a temperature can cause boiling boosters and hi-limit trips as VHR heat pump supplies heat also.     </li> </ul>						



## PRO Rack VHR/NON-VHR Start-up Form

Serial Number:	Model:								
<ul> <li>The final rinse pressure must be 20 PSI. In</li> <li>Adjust the pressure reducing valve setting</li> <li>Check the incoming water line strainer, cle</li> </ul>	<ul> <li>eck the final rinse water pressure gauge as the dish rack enters the final rinse area and activates switch.</li> <li>The final rinse pressure must be 20 PSI. Incoming must be 20 psi dynamic for non VHR, +45psi for VHR.</li> <li>Adjust the pressure reducing valve setting, if necessary.</li> <li>Check the incoming water line strainer, clean if necessary.</li> <li>eck the table limit switch located at the end of clean table. When the rack pushes the</li> </ul>								
limit switch arm, the machine should stop.	·								
	shing green button and placing a rack in the load end of the dish machine.								
Push the RED stop button on the HMI.	•								
	<ul> <li>The drive conveyor and pump(s) will stop, if not timed out.</li> <li>the Green Push Button power switch on the control cabinet.</li> </ul>								
<ul> <li>The HMI will turn off.</li> <li>The machine will automatically drain.</li> <li>Verify all tanks drain.</li> </ul>	e control cabinet.								
TRAINING									
Gather all responsible parties that will be related to the operation and maintenance of the dish machine to provide a quick tutorial.									
<ul> <li>Run a few racks and show how to load a rate.</li> <li>Good time to test the table limit switch age.</li> <li>Explain that the machine should be draine.</li> <li>Explain that usually the sales rep or the dea primer.</li> <li>Show where the scrap, pump intake, pump.</li> <li>Show Operator Avoid utensils in a non until</li> </ul>	machine turned on and operational. get up to the correct temperature before operation. ack and receive it on the other end of the machine. ain to show how that works at stopping machine. d after every meal period or if heavy usage, every 2-3 hours. aler will come perform a more in-depth demo and this is just o recirc screens are and the shut down process with draining. aensil dishrack to prevent jams and damage to baffles or unit. General Manager, Kitchen Director, or Customer sign below.								
Conditions Found	Corrective Action Needed								
GM/KD/Customer	Date								
Champion Sales Representative	Date								

\_\_\_\_\_ Date \_\_

Champion Service Representative \_\_\_\_\_